EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Chain link Fencing and Blasting Rocks Leveling and Filling at Kuvempunagar 1st Stage Burial Ground-II [Change of place to Sangapura Burial Ground]
2	Amount of Work Portion	19,25,600-00/20 oolaich
3	Estimated Cost	
4	Name of Contractor	N. N. Srinivasaih
5	Agreement No	511/18-19/24/02/2014
6	No and date under which work order issued	511/18-19/24/02/2014
7	Time limit originally fixed for completion	60days
8	Date of application by the contractor for granting extension of time	Yes
9	Date of receipt of application in the sub division office	Yes
10	Extension granted if any	+
	i)	-
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	60%.
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	Work completed
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Dispute at work site delayed work for Kind approval of EOT.
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recommendation can be approved

Assistant Engineer

Executive Engineer
Byatarayanapura Division, Bangalore

Assistant Executive Engineer
Vidayranyapura Sub Division,

Chief Engineer
Yelahanka Zone, Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92